

SITE STATUS REPORT

Builder Name	M/s.Simplex Infrastructure Developers Pvt Ltd
Project Name	Unity Enclave.
Present Stage of construction (up to date 27/3/2017)	<p>No Of Units : Basement 01 + Stilt + 15 floors – 12 Blocks Basement 02+Basement 01 + Stilt + 15 floors – 9 Blocks</p> <p>A' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'B' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'C' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'D' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works up to 15th floor <p>'E' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'F' Block: Basement 01 + Stilt + 15 floors.</p> <ul style="list-style-type: none"> ➤ Basement-1 to 15th floor Roof slab Completed ➤ Parapet wall, SHR & OHT in progress ➤ Block work & Plastering works completed up to 10th floor <p>'G' Block: Basement 02+Basement 01 + Stilt + 15 floors.</p> <ul style="list-style-type: none"> ➤ Basement-2 to 15th floor Roof slab Completed ➤ Parapet wall, SHR completed & OHT completed. ➤ Block work & Plastering works completed up to 15th floor <p>'H' Block: Basement 02+Basement 01 + Stilt + 15 floors.</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'I' Block : Basement 02+Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work and Plastering completed up to 15th floor

- ‘J’ Block** : Basement 02+Basement 01 + Stilt + 15 floors
- Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed
 - Block work and Plastering completed up to 15th floor
- ‘K’ Block** : Basement 02+Basement 01 + Stilt + 15 floors
- Basement 2 to 15th floor roof slab completed
 - Parapet wall work, SHR completed.
 - OHT in progress.
 - Block work and Plastering completed up to 14th floor
- ‘L’ Block** : Basement 01 + Stilt + 15 floors
- Basement 1st to 14th floor roof slab completed
 - 15th Floor Mivan Wall & Roof slab 50% Completed and balance work in progress.
- ‘M’ Block** : Basement 01 + Stilt + 15 floors
- Basement 1 to 15th floor Roof slab completed.
 - Block work and Plastering completed up to 13th floor
- ‘N’ Block** : Basement 02+Basement 01 + Stilt + 15 floors
- Basement 2 to 15th Floor roof slab completed
 - Parapet wall work, SHR completed.
 - OHT in progress.
 - Block work and Plastering completed up to 12th floor.
- ‘O’ Block** : Basement 02+Basement 01 + Stilt + 15 floors
- Basement 2 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed
 - Block work and Plastering completed up to 15th floor
- ‘P’ Block** : Basement 02+Basement 01 + Stilt + 15 floors
- Basement 2 to 14th Floor roof slab completed
 - 15th Floor Mivan Wall & Roof slab work in progress.
- ‘Q’ Block** : Basement 02+Basement 01 + Stilt +15 floors
- Basement 2 to 15th Floor roof slab completed
 - Parapet wall work completed, SHR in progress.
- ‘R’ Block** : Basement 01 + Stilt +15 floors
- Foundation completed
 - Basement 1 floor roof completed.
 - Stilt floor Roof slab completed.
 - 1st to 12th floor Roof slab completed.
 - 13th Floor Mivan Wall & Roof slab 50% completed and balance work in progress.
- ‘S’ Block** : Basement 01 + Stilt + 15 floors
- Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed
 - Block work and Plastering completed up to 15th floor
- ‘T’ Block** : Basement 01 + Stilt + 15 floors
- Basement-1 to 15th floor Roof slab Completed.
 - Parapet wall work, SHR completed.
 - OHT in progress.

'U' Block : Basement 01 + Stilt + 15 floors

- Basement 1 to 15th Floor roof slab completed
- Parapet wall work and SHR in progress

Commercial Block : Basement 01 + Stilt + 6 +Mezzanine floors

- Basement-1, Stilt to 6th floor roof slab completed
- 7th Floor mezzanine work completed, Terrace floor slab completed.
- Terrace floor RCC work completed

Club House : Basement 01 + Stilt + 4 floors

- Basement-1, Stilt & 4th floor roof slab completed,
- Stilt & 1st floor Block work in progress.

Podium – B1 : Basement 01

- In Podium Block U and Commercial Block Roof slab completed
- In front of Block AB – DE podium Roof slab completed
- In Podium D-T Basement 1 roof slab completed.
- In Podium C-F Basement 1 roof slab completed
- In Podium L- Club House Basement 1 roof slab completed
- In Podium F - G podium level in progress.

Podium – B2 : Basement 02 + Basement 01

- In front of Block-GHIJK Podium Basement 2 roof slab completed
- In front of Block-GHIJK Podium Basement 1 roof slab completed
- In front of Block-OP Podium Basement 2 Roof slab completed
- In front of Block-OP Podium Basement 1 Roof slab completed
- In front of Block-NQ Podium Basement 2 Roof slab completed
- In front of Block-NQ Podium Basement 1 Roof slab completed

Finishing work : All Blocks Internal

Block A

- Up to 15th Floor tiling completed.
- Waterproofing work for sunken area up to 15th floor completed.
- Putty work completed up to 15th floor.
- Door frame and shutter fixing completed up to 5th floor.
- UPVC windows fixing completed up to 15th floor.
- Plumbing & Fire Fighting pipes work completed up to 15th floor.
- Terrace Water Proofing & Pressed clay tiling completed.

Block B

- Up to 15th Floor tiling completed
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work completed up to 15th floor work in progress
- Door frame and shutter fixing works completed up to 15th floor
- UPVC windows fixing works completed up to 15th Floor
- Plumbing & Fire Fighting pipes work completed up to 15th floor.
- Terrace water proofing work completed.
- Pressed clay tiling Work completed

Block C

- Up to 15th Floor tiling completed
- Waterproofing work for sunken area up to 15th floor completed
- Putty work Completed up to 15th floor completed.
- Door frame and shutter fixing completed from 3th to 15th floor
- UPVC works completed up to 15th floor.
- Plumbing & Fire Fighting pipes work completed up to 15th floor
- Terrace water proofing work completed.
- Pressed clay tiling work completed.

Block S

- Tilling work up to 15th floor completed.
- Waterproofing work for sunken area completed up to 15th floor.
- Putty work up to 15th floor completed.
- UPVC works completed up to 15th floor completed
- Plumbing & Firefighting pipes work up to 15th floor completed
- Terrace water proofing work completed.
- Pressed clay tiling work in progress

Block I

- Up to 15th floor tiling work completed.
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work up to 15th Floor completed.
- Door frame and shutter fixing 15th to 3th floor completed, 2nd Floor work in Progress
- UPVC works completed up to 14th floor, 15th floor in progress.
- Plumbing & Fire Fighting pipes work up to 15th floor completed.
- Terrace water proofing work completed.
- Pressed clay tile laying completed.

Block J

- Up to 15th floor tiling work completed.
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work up to 15th floor completed,
- Door frame and shutter fixing work completed from 15th to 3rd floor, 4th floor in progress.
- UPVC work completed up to 13th floor, 14th floor in progress.
- Plumbing & Fire Fighting work up to 15th floor in progress
- Terrace water proofing work completed.

Block O

- Tiling work up to 13th Floor completed, 14th in progress
- Waterproofing work for sunken area completed up to 15th floor.
- Putty work up to 15th floor completed.
- UPVC works in progress.
- Plumbing & Fire Fighting pipes work in progress up to 15th floor
- Terrace water proofing work completed

Block D

- Tiling works up to 15th to 8th floor in progress.
- Waterproofing work for sunken area completed up to 15th floor.
- Putty work 4th to 15th floor completed, 3rd floor work in progress
- Plumbing & Fire Fighting pipes work in progress up to 15th floor
- Terrace water proofing work completed.
- Pressed clay tile work in progress.

Block E

- Tiling work 4th to 15th floor completed, 3rd floor in progress.
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work up to 3rd to 15th floor completed,
- Plumbing & Fire Fighting work up to 15th floor in progress
- Terrace water proofing work completed.
- Pressed clay tile work in progress.

Block H

- Tiling work 2nd to 5th floor & 9th to 10th completed, 6th & 7th floor in progress
- Waterproofing work for sunken area up to 15th floor completed.
- Putty work up to 10th floor completed, 11th floor work in progress
- Plumbing & Fire Fighting up to 15th floor work in progress
- Terrace water proofing work completed.

Block T

- Tiling work 11th to 15th floor completed.
- Waterproofing work for Sunken area up to 15th floor completed
- Plumbing & Fire Fighting up to 15th floor work in progress
- Putty work up to 12th to 14th floor completed, 15th floor in progress.
- Terrace water proofing work in progress.

Block M

- Tiling work 1st to 2nd floor in progress.
- Waterproofing work for Sunken area up to 13th floor completed
- Putty work up to 3rd floor completed, 4th floor work in progress
- Plumbing & Fire Fighting up to 13th floor work completed.

Block G

- Tiling work 2nd to 13th floor completed.
- Waterproofing work for sunken area up to 15th floor completed,
- Putty work up to 5th floor completed.
- Plumbing & Fire Fighting pipes work completed up to 15th floor
- Terrace water proofing work in progress.

Block K

- Tiling work 4th to 5th floor in progress.
- Waterproofing work for only Toilet Sunken area 2nd to 14th floor completed, 15th floor in progress.
- Plumbing pipes work in progress 2nd to 12th floor
- Fire Fighting pipes work in progress up to 15th floor
- Putty work in progress 2nd to 6th floor.

Block N

- Waterproofing work for only Toilet Sunken area 2nd to 12th floor completed, 13th floor in progress.
- Plumbing pipes work in progress 2nd to 10th floor
- Fire Fighting pipes work in progress up to 14th floor
- Putty work in progress at 2nd floor

Block P

- Plumbing & Fire Fighting pipes work in progress up to 10th floor

Block Q

- Plumbing & Fire Fighting pipes work in progress up to 13th floor

Block F

- Tiling work 2nd floor in progress.
- Waterproofing work for only Toilet Sunken area 2nd to 10th floor in progress
- Plumbing & Fire Fighting pipes work in progress up to 14th floor