

SITE STATUS REPORT ON 30-12-2016

Builder Name	M/s.Simplex Infrastructure Developers Pvt Ltd
Project Name	SBIOACC Unity Enclave.
Present Stage of construction (up to date 30/12/2016)	<p>No Of Units : Basement 01 + Stilt + 15 floors – 12 Blocks Basement 02+Basement 01 + Stilt + 15 floors – 9 Blocks</p> <p>A' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'B' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'C' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'D' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works up to 15th floor <p>'E' Block : Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Block work & Plastering works completed up to 15th floor <p>'F' Block: Basement 01 + Stilt + 15 floors.</p> <ul style="list-style-type: none"> ➤ Basement-1 to 11th floor Roof slab Completed ➤ 12th floor MIVAN Wall & Roof slab 2nd pour in progress <p>'G' Block: Basement 02+Basement 01 + Stilt + 15 floors.</p> <ul style="list-style-type: none"> ➤ Basement-2 to 15th floor Roof slab Completed ➤ Parapet wall Completed <p>'H' Block: Basement 02+Basement 01 + Stilt + 15 floors.</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed ➤ Internal Finishes works in progress <p>'I' Block : Basement 02+Basement 01 + Stilt + 15 floors</p> <ul style="list-style-type: none"> ➤ Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed

- Block work and Plastering completed up to 15th floor

‘J’ Block : Basement 02+Basement 01 + Stilt + 15 floors

- Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed
- Block work and Plastering completed up to 15th floor

‘K’ Block : Basement 02+Basement 01 + Stilt + 15 floors

- Basement 2 to 15th floor roof slab completed
- Parapet wall work in progress

‘L’ Block : Basement 01 + Stilt + 15 floors

- Basement 1 to 7th floor roof slab completed
- 8th Floor Mivan Wall & 2nd pour Roof slab work in progress

‘M’ Block : Basement 01 + Stilt + 15 floors

- Basement 1 to 11th floor Roof slab completed
- 12th floor Mivan wall and Roof slab work in progress

‘N’ Block : Basement 02+Basement 01 + Stilt + 15 floors

- Basement 2 to 13th Floor roof slab completed
- 14th Floor Mivan Wall & Roof slab 2nd pour work in progress

‘O’ Block : Basement 02+Basement 01 + Stilt + 15 floors

- Basement 2 to 15th Floor Roof slab & Parapet wall
- SHR & OHT reinforcement and concrete work in progress
- Block work and Plastering completed up to 10th floor

‘P’ Block : Basement 02+Basement 01 + Stilt + 15 floors

- Basement 2 to 8th Floor roof slab completed
- 9th Floor Mivan Wall & Roof slab 1st pour work in progress

‘Q’ Block : Basement 02+Basement 01 + Stilt +15 floors

- Basement 2 to 13th Floor roof slab completed
- 14th Floor Mivan Wall & Roof slab work in progress

‘R’ Block : Basement 01 + Stilt +15 floors

- Foundation completed
- Basement 1 floor roof completed.
- Stilt floor Roof slab completed.
- 3rd floor MIVAN Wall & Roof slab completed
- 4th floor work in progress

‘S’ Block : Basement 01 + Stilt + 15 floors

- Basement 1 to 15th Floor Roof slab, Parapet wall, SHR & OHT completed
- Block work and Plastering completed up to 15th floor

‘T’ Block : Basement 01 + Stilt + 15 floors

- Basement-1 to 15th floor Roof slab Completed.
- Parapet wall completed

‘U’ Block : Basement 01 + Stilt + 15 floors

- Basement 1 to 9th Floor roof slab completed
- 10th Floor Mivan Wall & 2nd pour Roof slab work in progress

Commercial Block : Basement 01 + Stilt + 6 +Mezzanine floors

- Basement-1, Stilt to 6th floor roof slab completed
- 7th Floor mezzanine work in progress

Club House : Basement 01 + Stilt + 4 floors

- Basement-1, Stilt & 3rd floor roof slab completed
- 4th Floor Column Raising & Roof slab work in progress.

Podium – B1 : Basement 01

- In Podium Block U and Commercial Block Roof slab completed
- In front of Block AB – DE podium Roof slab completed
- In Podium D-T Basement 1 roof slab completed.
- In Podium C-F Basement 1 roof slab completed
- In Podium L- Club House Basement 1 roof slab completed
- In Podium F - G podium level in progress.

Podium – B2 : Basement 02 + Basement 01

- In front of Block-GHIJK Podium Basement 2 roof slab completed
- In front of Block-GHIJK Podium Basement 1 roof slab completed
- In front of Block-OP Podium Basement 2 Roof slab completed
- In front of Block-OP Podium Basement 1 Roof slab completed
- In front of Block-NQ Podium Basement 2 Roof slab completed
- In front of Block-NQ Podium Basement 1 Roof slab completed

Finishing work : All Blocks Internal

Block A

- Up to 13th Floor tiling completed and 14th Floor work in progress
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work completed up to 15th floor.
- UPVC windows fixing works in progress
- Plumbing & Fire Fighting pipes work in progress up to 15th floor work in progress.
- Terrace Water Proofing completed, Pressed clay tiling Work in progress

Block B

- Up to 15th Floor tiling completed
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work completed up to 15th floor work in progress
- Door frame fixing works completed up to 15th floor
- UPVC windows fixing works completed up to 15th Floor
- Plumbing & Fire Fighting pipes work in progress up to 15th floor work in progress.
- Terrace Water Proofing completed, Pressed clay tiling Work in progress

Block C

- Up to 15th Floor tiling completed
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work Completed up to 15th floor completed.
- Door frame fixing completed 7th to 15th floor

- UPVC works completed in 15th to 6th Floor, 5th Floor work in Progress
- Plumbing & Fire Fighting pipes work in progress up to 15th floor work in progress
- Terrace Water Proofing work Completed

Block S

- Tiling work up to 10th floor completed and 11th floor work in progress.
- Waterproofing work for Sunken area completed up to 12th floor. 13th floor work in progress
- Putty work up to 15th floor completed
- UPVC works completed in 1st to 10th Floor, 11th Floor work in Progress
- Plumbing & Firefighting work up to 15th floor completed
- Terrace Water Proofing work Completed

Block I

- Up to 15th floor tiling work completed.
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work up to 15th Floor completed.
- Door Frame Fixing 15th to 8th Floor completed, 7th Floor work in Progress
- Plumbing & Fire Fighting pipes work up to 15th floor completed
- Terrace Water Proofing work Completed

Block J

- Up to 12th floor tiling work completed and 13th floor work in progress.
- Waterproofing work for Sunken area up to 15th floor completed
- Putty work up to 15th floor completed,
- Plumbing & Fire Fighting work up to 15th floor in progress
- Terrace Water Proofing work in Progress

Block O

- Tiling work 3rd Floor in Progress
- Waterproofing work for sunken area completed up to 15th floor.
- Putty work up to 11th floor completed, 12th floor work in progress
- Plumbing & Fire Fighting pipes work in progress up to 14th floor

Block D

- Waterproofing work for Sunken area up to 15th floor completed,
- Plumbing & Fire Fighting pipes work up to 15th floor work in progress

Block E

- Waterproofing work for Sunken area up to 15th floor completed,
- Plumbing & Fire Fighting pipes work up to 15th floor work in progress

Block H

- Waterproofing work for sunken area up to 15th floor completed except 1st, 8th & 9th Floor .
- Putty work up to 4th floor , 9th & 10th floor completed. 5th floor work in progress
- Plumbing & Fire Fighting up to 14th floor work in progress
- Tiling work 2nd, 3rd, 4th Floor Completed and Other Floor Work in Progress

Block T

- Waterproofing work for Sunken area up to 8th floor and 13th to 15th floor completed
- Plumbing & Fire Fighting up to 12th floor work in progress

Block M

- Putty work up to 1st floor completed, 2nd floor work in progress
- Plumbing & Fire Fighting up to 5th floor work in progress

Block G

- Waterproofing work for sunken area up to 8th floor completed, 12th to 14th floor work under progress.
- Plumbing & Fire Fighting pipes work in progress up to 2nd floor

Block K

- Waterproofing work for only Toilet Sunken area 2nd to 6th floor completed, 7th floor in progress