

SITE INSPECTION REPORT

Builder Name	M/s.Simplex Infrastructure Developers Pvt Ltd
Project Name	Unity Enclave.
Present Stage of construction (up to date 30/06/2015)	<p>No Of Units : Basement 01 + Stilt + 15 floors – 12 Blocks Basement 02+Basement 01 + Stilt + 15 floors – 9 Blocks</p> <p>‘A’ Block : Basement 01 + Stilt + 15 floors 1) Basement – Roof slab completed 2) Stilt Floor – Roof slab Completed 3) 1st Floor – Mivan walls & roof slab 50% Completed , balance in progress</p> <p>‘B’ Block : Basement 01 + Stilt + 15 floors 1) Basement 01 Roof Slab Completed 2) Stilt floor Roof slab completed 3) First Floor – Mivan walls & roof slab completed 4) Second Floor - Mivan walls& roof slab 50% Completed , balance in progress</p> <p>‘C’ Block : Basement 01 + Stilt + 15 floors 1) Basement 01 Roof Slab Completed 2) Stilt floor Roof slab completed 3)First Floor – Mivan walls & roof slab completed 4)Second Floor - Mivan walls & roof slab 50% Completed , balance in progress</p> <p>‘D’ Block : Basement 01 + Stilt + 15 floors 1) Foundation completed 2) Basement -01 columns in progress</p> <p>‘E’ Block : Basement 01 + Stilt + 15 floors 1) Foundation Completed 2) Basement 01- Roof slab 50% Completed</p> <p>F’ Block : Basement 01 + Stilt + 15 floors 1) Foundation 70% Completed</p> <p>‘H’ Block : Basement 02+Basement 01 + Stilt + 15 floors 1) Foundation completed 2. Basement -2 columns in progress</p> <p>‘I’ Block : Basement 02+Basement 01 + Stilt + 15 floors 1) Foundation Completed 2) Basement 02 Roof Slab completed 3) Basement 01 – Roof slab completed 50% 4) Stilt Floor – Roof slab 50% completed</p> <p>‘J’ Block : Basement 02+Basement 01 + Stilt + 15 floors 1) Foundation Completed 2) Basement 02 Roof Slab completed 3) Basement 01- Roof slab completed 4) Stilt Floor – Columns raising in progress</p> <p>‘K’ Block : Basement 02+Basement 01 + Stilt + 15 floors</p>

1) Foundation completed
L' Block : Basement 01 + Stilt + 15 floors
1) Foundation Completed
M' Block : Basement 01 + Stilt + 15 floors
1) Foundation Completed
2) Basement01 – Roof slab 50% Completed

'O' Block : Basement 02+Basement 01 + Stilt + 15 floors
1. Foundation Completed
2. Basement 02 - roof slab completed
3. Basement 01- Roof slab completed
4. Stilt Floor – Roof slab shuttering & Bar bending in progress

P' Block : Basement 02+Basement 01 + Stilt + 15 floors
1. Foundation 50% Completed

Q' Block : Basement 02+Basement 01 + Stilt + 15 floors
1. Foundation 50 % Completed

'S' Block : Basement 01 + Stilt + 15 floors
1) Basement 01 Roof Slab Completed.
2) Stilt floor- Roof slab completed.
3) First Floor – Mivan walls& roof slab 50% Completed, Balance in progress

'T' Block : Basement 01 + Stilt + 15 floors
1) Foundation Completed

'U' Block : Basement 01 + Stilt + 15 floors
1) Foundation Completed
2) Basement 01 – Roof slab 50% Completed, Balance in progress

D Thirumurugan
Co-ordinator
LHO Chennai